

Quotation GNF-9017

SUPPLIER	Pacific Pump Supply
PROJECT	Mission Bay Data Center
REQUEST	P-401 chilled-water pump recovery
ISSUED	2026-07-26
VALID THROUGH	2026-08-02

Quoted Equipment

Manufacturer	Exact model	Qty	Inventory	Ship from	Guaranteed arrival
Grundfos	NB 65-125/142	1	2 units available	Sacramento, CA	2026-08-18

Commercial Summary

Line	Description	Amount
1	Pump, motor, common base, coupling and guard	\$28,420.00
2	Expedited freight to San Francisco, CA	\$1,700.00
Total	Delivered equipment total	\$30,120.00

Supplier Confirmation

Inventory shown above was checked at 09:42 PDT on 2026-07-26. Delivery is conditional on receipt of an approved purchase release by 15:00 PDT on 2026-07-28. A 48-hour inventory hold may be requested by email and is not a purchase order.

Terms

Net 30 subject to credit approval. Taxes excluded. Freight included as shown. Field installation, alignment, controls integration, and project modifications are excluded.