

Mechanical Equipment Schedule

PROJECT	Mission Bay Data Center
AREA	Level B1 - Pump Room 4
ISSUE	IFC Addendum 04
DATE	2026-05-18

Tag	Service	Qty	Flow	Head	Motor	Power	Connections	Required on site
P-401	CHW primary pump	1	420 gpm	105 ft	30 hp	480/3/60	4 in S / 3 in D	2026-08-28
P-402	CHW primary standby	1	420 gpm	105 ft	30 hp	480/3/60	4 in S / 3 in D	2026-09-04
P-411	Condenser water	1	550 gpm	88 ft	40 hp	480/3/60	5 in S / 4 in D	2026-09-12
ET-401	CHW expansion tank	1	120 gal	-	-	-	2 in	2026-09-20

Schedule Notes

- 1. Final pump selection shall not overload the scheduled motor at any point on the published curve.
- 2. Coordinate exact connection locations and housekeeping-pad dimensions with approved submittal.
- 3. Maintain manufacturer-required motor-removal clearance and project service aisle.
- 4. P-401 is on the commissioning critical path. Delivery after 2026-08-28 requires an approved recovery plan.
- 5. Provide a coordination-ready BIM object before substitution approval.